

Electric Drive Component Manufacturing Facilities

PI: Luke Bokas

Presented By: Jon Lutz

UQM Technologies

May 10, 2011

Project ID #

ARRAVT026

This presentation does not contain any proprietary, confidential, or otherwise restricted information

Company Overview



Electrifying Vehicles



A technology leader in the development and manufacture of high performing, power dense and energy efficient:

- ▶ **electric motors**
 - ▶ **generators**
 - ▶ **power electronic controllers**

.....for vehicle electrification.

Location:	Longmont, CO (22 miles north of Denver)
Employees:	76
Exchange:	American (AMEX:UQM)

➤ Time Line

- Start- July 2009
- Finish- September 2012
- 22% Complete

➤ Budget

- Total Project funding- \$90,291,039
- 50% cost match with the DOE over the four year period

➤ Barriers

- Markets to sustain volume production
- Maintaining accelerated time lines
- Ability of our key electronics suppliers to meet production ramp up timing
- Complexity and timing impact of motor winding equipment

➤ Partners

- BorgWarner

- **Develop a low cost electric propulsion system that can be manufactured in volume**
 - Follow all Advanced Product Quality Planning and Control plans to insure a quality product that meets SAE standards
- **Purchase an existing manufacturing facility that allows us to meet current customer requirements and provides plenty of room for future growth**
- **Set up production to support an initial rate of 20,000 units a year, meeting near-term requirements on a single shift**
- **Establish multiple electronic suppliers for key components to minimize timing and volume delivery risks**
- **Design manufacturing equipment that can meet takt time while remaining flexible enough to keep up with evolving and changing technologies**

- **Continue existing and develop new relationships with OEM's to increase production volume**
- **Work with multiple automotive OEMs to ensure that the products apply to many vehicle platforms to reduce exposure caused by one or more unsuccessful platforms**
- **Develop internal company processes to support growth without losing focus on managing the details of the execution**
- **Move our current ISO certification to a TS certification to better appeal to automotive customers**
- **Continue to use our technology development group to stay ahead of new developments in the electric propulsion industry and evolve our products**
- **Become an OEM supplier with satellite locations that can support volumes up to and exceeding 160,000 units a year based on requirements**

Targets and Slated Completion Dates



Electrifying Vehicles

Activity

Scheduled Completion

- | | |
|--|------------|
| ➤ Facility Selection and Preparation | June 2010 |
| ➤ Design Validation of the 100kW System | May 2010 |
| ➤ Process Design for the 100kW System | June 2010 |
| ➤ Order Production Equipment | June 2010 |
| ➤ Installation of Production Equipment | Aug. 2010 |
| ➤ Completion of Dyno Test Area in New Facility | April 2011 |
| ➤ PPAP of 100 kW Production Line | March 2011 |
| ➤ Design Validation of the 135kW system | Jan. 2011 |
| ➤ Design of a production intent 200kW system | July 2011 |

- High energy permanent magnets
- High pole count
- Proprietary winding patterns
- Short winding end turns
- Optimized material utilization
 - Minimize copper, iron and magnets
- Advanced control techniques
 - Field oriented control
 - Full wave commutation
 - Phase advance
- Low cost cast housings
- Designed for manufacturability
- Low cost, highly efficient magnet retention system



- **Integrated EMI filter**
- **Modular design**
- **Integrated safety features**
- **Low cost cast housings and covers**
- **Layered design for improved manufacturability**



- **Began DV testing in March 2010 of the PowerPhase[®] 100 system to SAE J1113, SAE J1455 and various MIL specs to insure the broadest possible market**



Approach- Building a Reliable System



Electrifying Vehicles

- **Mechanical Vibration-** SAE J1455 Heavy duty truck standard Passed
- **Mechanical Shock-** SAE J1455 Heavy duty truck standard Passed
- **Humidity Cycle-** SAE J1455 Heavy duty truck standard Passed
- **Salt Fog-** SAE J1455 Heavy duty truck standard Passed
- **Thermal Cycle-** SAE J1455 Heavy duty truck standard Passed
- **Water Immersion-** SAE J1455 Heavy duty truck standard Passed
- **Liquid Contaminant Splash-** SAE J1455 Heavy duty truck standard Passed
- **Pressure Wash-** DIN 40 050 Passed
- **Electrical System Qualification-** UQM Designed battery of tests based on previous experience Passed

- **Manufacturing and quality engineering involved with design engineering from the concept stages**
- **Worked with several equipment suppliers throughout the design of the system to insure the best possible manufacturability**
- **Utilized 20 years of lessons learned based on previous experience with products and customers from several different industries**
- **Hired employees with both automotive and volume electric systems experience as the project moved forward**
- **Working with OEM's has helped us understand what is required and we now have those requirements built into our systems for future customers**

Approach -Expanding Manufacturing Space



Electrifying Vehicles

➤ **Purchased an existing facility in December of 2009 and began renovations in March 2010**

- Utilizing recycled building materials whenever possible
- Goal is a zero waste facility
- Low VOC flooring installed




Approach -Expanding Manufacturing Space



Electrifying Vehicles

+ Current new facility layout with 100kW production lines in place



Major Accomplishments



Electrifying Vehicles

- **Won supply contract with CODA Automotive to supply 20,000 systems over the first two years of production, set to begin next year**
- **100kW DV went as expected with the system meeting all of the performance and reliability goals as set in our SAE based DV plan**
- **Negotiating supply contracts with multiple automotive OEM's for additional volume commitments**
- **Hired three engineers and a new manager to our quality department to insure that we protected our customers as the volumes expanded**
- **Hired five manufacturing engineers in order to support the design of the system and the layout of the production lines**
- **Hired a facilities engineer to manage the renovation of our new building**
- **Hired five technicians to begin training for the future growth**

- **Renovation of the new manufacturing facility is 98% complete and on track for the completion in March 2011**
 - This will enable the company to meet aggressive production timelines
- **100% of major motor line equipment ordered from American vendors**
- **100% of the major controller line equipment ordered from American vendors**

- **Finish Production Part Approval Process (PPAP)**
 - June 2011
- **Develop our next generation 135kW system**
 - Feb. 2011
- **Develop a production ready 200kW system in order to increase our product offerings and potential customer base**
 - June 2011
- **Increase production capacity to support each system and its customer base**

- **By June of this year, UQM will have a design validated 100kW system in production with initial capacity of 20,000 units a year**
 - We can double that capacity by adding a second shift
- **Currently in negotiations with several major OEMs for volume projects based on a similar platform**
 - Two fleet builds in progress
- **A second generation, 135kW system already began in the PPAP process**
- **A completely redesigned 200kW system should be ready for testing late in 2011**
- **New facility and supplier relationships will give us the capability to increase volumes within a very short lead time, supporting new vehicle platforms**