U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy



### **Brayton Solar Power Conversion** System

**CSP TEAM** 

Brayton Energy, LLC Jim Kesseli & Eric Vollnogle Kesseli@BraytonEnergy.com Eric@BraytonEnergy.com May 23, 2010

This presentation does not contain any proprietary, confidential, or otherwise restricted information.

# Overview

## **Timeline**

- Project start date: Jan 1, 2008
- Project end date: Dec 31, 2010
- Percent complete: 58% by spending

## **Barriers**

U.S. DEPARTMENT OF

- The dish, not part of the program, has delayed the testing of the prime contract deliverables: receiver and complete PCU
- Funding

# **Budget**

- Total project funding allocation
  - o DOE share = \$2,230,435
  - Contractor share = **\$1,969,426**
- Funding received in FY08: \$271,613
- Funding received in FY09: \$843,384
- Funding received in FY10: \$176,262

# **Partners**

- **Project lead:** Brayton Energy, LLC
- Interactions/collaborations:
  - SolarCAT Inc.
  - ORNL, NREL, SNLA



#### **MARKET BARRIERS**

- Product capital cost
  - Overcome by this project:
    - Technical demonstration of critical technology subassemblies of a PCU (engine and receiver) – working towards a capital cost ~\$1000/kWepeak
  - Not addressed on this project:
    - Energy storage does not receive the ITC
    - Solar with energy storage system subject to ambiguous treatment of Renewable Energy Credits (RECs)

#### SUPPORT OF DOE'S MISSION OF WIDESPREAD ADOPTION

- Sustained joint participation with DOE is critical element of this project. DOE funds are highly leveraged by private sponsors in the following areas:
   1) Advanced CSP research
   3) SolarCAT manufacturing plan
  - 2) CSP Dish

4) Future pilot-plant site and infrastructure

## Relevance

#### SolarCAT provides two energy solutions:


- 1. Solar plant with compressed energy storage
- 2. Stand-alone Dish-Brayton module
- Both show potential of producing power competitive with today's fossil-fuel power plants

Objectives & Accomplishments (March 2009 - May 2010) Built and tested the common subassemblies

- 320 square meter dish
  - Testing the boundaries of scale in attempt to lower cost
- Built & delivered an advanced solar receiver
  - Capable of long life
- Built and tested a high speed turbo-alternator
  - Air-bearing mechanical system
  - No wear while eliminating ancillary lube and cooling systems
  - Utilizes low cost turbocharger components

# Approach (CAES)





# Collaborations

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy

#### Brayton Energy, LLC – Hampton, NH

- Turboalternator
- Receiver
- Recuperator
- Man-made storage vessel (studies only)

#### <u>SolarCAT Inc. / Southwest Solar Corp.</u> (John Sperling)

- CSP Dish
- ~20,000,000 cf salt dome (~1 GWH capacity)
- Surrounding land for 100 MWepeak plant, Arizona






**NREL**: mirror analysis



## Accomplishments: Solar-Electric Efficiency



## **Turbine Rotors with Air Bearings**

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy

## Turbines

- 78 mm diameter
- 120,000 RPM
- Turbocharger turbine rotor (bottom figure) cost \$80/each in small retail quantities

## Air Bearings


 Incur no shaft wear and require no ancillary lubrication or cooling subsystems



### Brayton 'SolarCAT' Turboalternator



- Shaft speed alternator
  - High power density
  - 53 kWe is about 4" in length and 4" in overall stator diameter
- Mechanical & electrical systems have demonstrated exceptional durability under 60 hours of test
- Provides variable speed for excellent part-load efficiency
- Purpose built air-cooled design




## Brayton 'SolarCAT' Turboalternator



Energy Efficiency & Renewable Energy

- Part load performance mapping on Brayton's recuperated test rig
- Hybrid / supplemental fuel – compliant with utility demand for 'firm power'
- Test time >60 hours (SOPO target is 50 hours)



Rigorous test facilities have been built with commercial support: Arizona Public Service and Sempra Energy

## Accomplishments: Receiver Test Rig

U.S. DEPARTMENT OF ENERGY


- Custom receiver test rig, prepared for on-sun characterization
- Delivered to test site May 1, 2010
- Pre-delivery testing
  - Hydro pressure (leak) test
  - Thermal cavity loss test using internal electric heaters



Receiver and test equipment arrive at dish site in AZ

### Accomplishments: SolarCAT Dish

U.S. DEPARTMENT OF



U.S. DEPARTMENT OF

DOE FY	DOE. \$	Cost Share, \$	Cost Share		SolarCAT Dish & NRE, \$	Net cost share, \$
FY2008	<b>*</b> ·	74,030	21.42%	793,897	1,190,846	13%
FY2009	843,384	376,855	30.88%	3,175,589	4,763,383	10%
FY2010	176,262	79,190	31.00%	1,323,162	1,984,743	5%
FY2011	939,176	1,439,350	60.51%			
TOTAL	2,230,435	1,969,426				

#### <u>Status:</u>

- Received 'Go' for Budget Period 2 (02/2009)
  - Proposal for PCU did not define dish for testing
  - > Milestone added to require testing of 320 sq meter dish (not budgeted)
  - SolarCAT Inc. embarked on dish development in 2009 (private funding only)
  - BP2 funds expended in early Jan '10, yet milestones associated with the dish and dish/receiver are not complete
- Release of Budget Period 3 funds (to have started in Jan 2010) would enable us to proceed with fabrication of the complete PCU so that it will be ready when the dish is finally commissioned. (Includes \$103K from DOE towards dish)

U.S. DEPARTMENT OF

SolarCAT					
Redesign		DOE		Private	Goals
Design to cost BETA					Cost target, reduced
TurboAlternator	\$	600,000	\$	600,000	complexity
Advanced solar					50% weight reduction,
receiver	\$	700,000	\$	700,000	50% reduced cost
					Extended durability
Field Testing	\$	500,000	\$	500,000	testing and analysis
Next Generation Dish		-	\$	3,000,000	Target of \$250/sq meter

\* Budgetary estimates prepared for this PEER review.

More engineering development is required to achieve product maturity, and secure pilot-plant project financing.

# Future Plans (FY 2011 and beyond)



- Budget Period 2: Commission and characterize dish (private funding only) through August 2010
- Install and test Brayton solar receiver test rig September & October 2010
  - Demonstrate receiver efficiency >86%
- Complete power conversion unit (PCU) assembly and ship second unit to the dish site - Budget Period 3
  - Brayton requests partial release of Budget Period 3 funds to minimize schedule slippage
- Budget Period 3: Test complete PCU on dish

   Projected completion before Jan 2011

## Summary

- SolarCAT is an advanced solar energy conversion system that utilizes high efficiency Brayton cycle turbine engines
  - Energy storage (CAES) with exceptional efficiency and durability (optional added to Dish Brayton)
  - An advanced Power Conversion Unit with no mechanical wear and no ancillary accessories such as lube or cooling systems
  - Overall net conversion efficiency > 30%
  - Hybrid fuel option and dispatchable energy storage system
- Partners (SolarCAT Inc. and Southwest Solar Corp.) have procured a unique site with an existing salt cavern suitable for roughly 100 MWe-peak and 1 GWH compressed air energy storage capacity at a site near urban Phoenix