Li-Ion Battery Cell Manufacturing

Sehan Benjamin Kwon
LG Chem Michigan Inc.
May 11, 2010

Project ID # ARRAVT001



Program Overview

Timeline

- > Start date: 09/01/2009
- > End date: 05/31/2013
- ➤ Percent Complete: 20%

Budget

- ➤ Total Project Funding:
 - \rightarrow DOE Share: \$151,387,000
 - → LGCMI Share: \$151,403,339
- > Funding Received in FY10:
 - →\$14.9M
- ➤ Funding for FY11 Project Funding: →\$9.2M

Barrier

- \triangleright En $\frac{S}{v}$ ironmental Permits
- Construction/Building Permits
- > Investment Cost Increase

Partners

- > DOE/NETL
- > LG Chem Ltd.
- > Architect & Engineering Firm
- Design Builder
- > State of Michigan
- City of Holland, MI

Company: LG Corp. and LG Chem.


LG Corp.'s Business Area

Chemicals	Electronics	Comm.& Services
•LG Chem	•LG	•LG U+
•LG Hausys	Electronics	·LG CNS
•LG	•LG Display	•LG Solar
Household &	•LG Innotek	Energy
Health Care	•Hiplaza	•HS Ad
•LG Life	•Siltron	•LG
Sciences	•Lusem	International
·LG MMA		•LG Sports

- Established in 1947.
- LG Chem: Mother company of LG Corp.
- 52 Subsidiaries in LG Corp.

Key achievements

Number of employees in LG Corp.



[Assumption: Fixed Exch. Rate: KRW1,100/USD]

2009

2010

2008



Company: LG Chem & LG Chem Michigan Inc.

LG Chem

- The largest vertically integrated chemical company in Korea.
- Engaged in research and development, manufacturing and marketing of petrochemicals, information and electronic materials.
- Produces ABS, PVC, synthetic rubbers, specialty polymers and other petrochemical products; lithium-ion rechargeable batteries for portable electric application, advanced rechargeable batteries for automotive application, LCD polarizer, PDP filters, and other information and electronic materials.

LG Chem Michigan Inc. ("LGCMI")

- A wholly-owned North American subsidiary of LG Chem.
- \triangleright Established in October, 2000. (\rightarrow Formerly known as Compact Power, Inc.)
- Manufactures lithium ion battery cells for automotive application at the \$303 million production facility in Holland, Michigan.



Company: LG Chem's Vision & Core Values



SolutionPartner

Vision To be a global leader -

Growing with customers by providing innovative materials and solutions

Core • Customer Value Creation

Values • Execution

Mutual Respect



Program Objective

Objective: Li-Ion Battery Cell Manufacturing Facility

- To design, construct, start-up and test a production facility for Li-Ion Polymer Batteries in Holland, Michigan.
 - After starting assembly operations in 2012, an expansion of production capability will continue through 2013 with the addition of a high volume electrode manufacturing line and more assembly lines.
 - ☐ When it reaches full-scale operation in 2013, more than 390 direct employees (Operators, Engineers, Management & Administration staff) will be working at the facility.

Milestones

<u>Date</u>	Milestones
02/2010	DOE Grant Award
03/2010	Completion of General Contractor Selection
03/2010	Completion of DCAA Audit
06/2010	Completion of EVMS Set-Up
06/2010	Groundbreaking followed by Official Groundbreaking Ceremony
12/2010	Completion of Steel Erection
02/2011	Completion of Enclosure



Approach: Construction/Facility Set-Up

To achieve the program objective, LGCMI's project will be performed in 3 phases.

- **▶ Phase 1: Program Management and Planning** (09/2009 06/2010)
 - * Establish and maintain plans to ensure program performance to requirements, and ensure proper reporting and accountability to meet Award requirements.
- **Phase 2: Construction of Cell Manufacturing Facility** (09/2009 − 11/2011)
 - * Construct buildings to create a domestic U.S. based advanced lithium-ion battery cell manufacturing capability.
- **Phase 3: Equipment Installations and Validation of Production Processes** (07/2011 − 03/2012)
 - ❖ Assure integration with other interfacing processes and systems to minimize production disruptions.



Approach: Utilization of Technological Advantage

LG Chem's Li-Ion battery technology, utilizing laminated packaging with mixed cathode chemistry and Safety Reinforced Separator (SRSTM), offers a number of advantages including the following:

> <u>Unique design (Stacking of Plates & Folding)</u>


- ☐ High rate capability (easy electric current collection)
- ☐ More suitable for scaling-up (handling of long electrodes not required)
- ☐ Maintains dimensional stability during cycling
- ☐ Proven technology in mass production through manufacturing of cells for consumer applications

> Robust laminated packaging design

- ☐ Simple, more reliable and less expensive manufacturing
- ☐ Simpler to change cell footprint




Approach: Technical Advantage



Approach: Technical Advantage

SRSTM provides superior abuse-tolerance

- 1. By preventing internal short circuit
- 2. By improved thermal and mechanical strength



• Has ~6x the puncture strength of conventional separator



Approach: Technical Advantage

Components	Materials	
Cathode	Mn-Spinel based	
Anode	Graphite or Amorphous-carbon	
Separator	SRS^{TM}	
Electrolyte	LiPF ₆ in Organic solvents (Gel type)	
Packaging	Laminated	



- Completion of Conceptual Design (03/2010)
- Project Announcement in the City of Holland (03/2010)
- Completion of Design Builder Bidding/Selection Process (03/2010)
- Completion of Land Acquisition (05/2010)
- Groundbreaking (06/2010)
- Construction & Environmental Permits/Approval (06/2010)
- Completion of Detailed Due Diligence (9/2010)
- ➤ Completion of Design Development (10/2010)
- ➤ Completion of Steel Erection (12/2010)
- ➤ Completion of Enclosure (02/2011)




- ➤ The DOE Grant Nomination (10/2009)
- ➤ Environmental Assessment Report for the NEPA Compliance (12/2009)
- Completion of the DOE Grant Negotiation (02/2010)
- ➤ The DOE Grant Award Announcement (02/2010)
- ➤ Defense Contract Audit Agency (DCAA) Audit (03/2010)
- ➤ Project Kick-off Meeting (03/2010)
- ➤ DOE Merit Review Presentation (06/2010)
- Completion of Definitization (07/2010)
- ➤ Completion of EVMS Set-Up (06/2010)
- Submission of the Annual Energy Storage Report (11/2010)




- Project Announcement in the City of Holland (03/2010)
- ➤ Beginning of the Office Staff Hiring (04/2010)
- ➤ Relocation of the Management Office to Holland, MI (06/2010)
- On-Site Project Office Set-Up (06/2010)
- ➤ Groundbreaking (06/2010) and the Groundbreaking Ceremony (07/2010)
- Beginning of the Hiring Process of Engineers (06/2010)
- Official Corporate Name Change from Compact Power, Inc. to LG Chem Michigan Inc. (09/2010)
- Completion of the Selection Process for Separator Coating Equipment,
 Assembly & Formation Equipment (10/2010)
- ➤ LGCMI's First Job Fair (04/2011)



LGCMI's Project Management & Planning, Construction, Equipment Installation & Validation are on schedule as of February 28, 2011.



<u>Note</u>: Project progress rates for (i) Project Management & Planning, (ii) Construction, and (iii)Equipment Installation & Validation are calculated based on the EVMS report standard.





Collaborations/Partnerships

Level of collaboration and support from the public and private sectors have been enormously great.

DOE/NETL ☐ Clear guidelines for the DOE billing and reporting requirements ☐ Quick responses to specific inquiries > State of Michigan ☐ Financial incentives (=tax credit) to LG Chem Michigan Inc. ☐ Coordination with state agencies (e.g., environmental permits) **City of Holland** ☐ Support and assistance in various areas (e.g., road expansion, site preparation) ☐ Renaissance zone designation in coordination with the state of Michigan Private Sector Partnership



☐ Timely co-operation and excellent support in the various stages of the project

Future work

To successfully complete the project, LGCMI's future work shall include:

- Completion of Main Utility Set-Up.
- ➤ Completion of Building Construction (i.e., building shell, interior & fit-up).
- ➤ Installation of Manufacturing Equipment.
- ➤ Validation of Separator, Assembly and Electrode Equipment.
- > Test Running of the Entire Manufacturing Process.
- Production of battery Cells for Validation.
- Completion of Plant Operator Hiring.
- Extensive Training of the Plant Staff and Operators (i.e., safety, efficient manufacturing, production operations, maintenance, information security).



Summary

- LG Chem/LGCMI has not encountered any significant issues that can become hindrances to its project progress. The project has been on track since its launch.
- LGCMI has been receiving tremendous support from federal, state and municipal authorities.
- LG Chem has a successful track record of developing and manufacturing Li-Ion polymer batteries for electric and hybrid vehicles. LG Chem is confident that it can successfully accomplish the project by utilizing its technological advantage.
- LG Chem's proven track record is evidenced by 9 major customers in the world (as of March 2011).
- The successful completion of this project will create more than 390 direct jobs. In addition, it will reduce U.S. foreign oil dependence.

