


# DOE – S.E.T.P. (PEER REVIEW)

## *BIPV Mass Market Integration, distribution, and commercialization*



The image shows a screenshot of the Energy Peak website. The top section features the Energy Peak logo with the tagline "Building Integrated Photovoltaic (BIPV) Standing Seam Roofing" and the heading "Architects and Building Owners". Below this is a photograph of a house with a solar roof. To the right of the photo, there is text describing the benefits of BIPV roofs and two buttons: "Find Out More" and "What's My ROI?". A navigation bar at the bottom of the main content area includes links for "About EnergyPeak™", "About Us", "Providers", "Resources", "Case Histories", and "Sample ROI Report", along with a search box and a "Go" button. Below the navigation bar, there is a call to action: "Architects and Building Owners: Want a provider to contact you? [Click here.](#)". The bottom section is divided into three columns: "ATTENTION STANDING SEAM MANUFACTURERS" with a login form for "foreman" and a "Login" button; "ACKNOWLEDGING ENERGYPEAK™ PROVIDERS" with a list of current providers including "FABRAL METAL WALL AND ROOF SYSTEMS"; and "ENERGYPEAK™ MAKING HEADLINES" with a list of news items dated December 2, 2008, September 27, 2008, and September 12, 2008.

**ENERGY PEAK™**  
Building Integrated Photovoltaic (BIPV)  
Standing Seam Roofing

**Architects and Building Owners**

Now, the roof of your next building can pay for itself; generate clean, renewable solar energy; and help to make our world a better place. EnergyPeak building integrated photovoltaic (BIPV) standing seam roof is the most affordable and efficient solar roof available today.

[Find Out More](#)

Have a project for which you would like to consider EnergyPeak? Contact an EnergyPeak provider of your choice to learn what your ROI will be or submit a [general inquiry now](#).

[What's My ROI?](#)

About EnergyPeak™ About Us Providers Resources Case Histories Sample ROI Report Search

**Architects and Building Owners: Want a provider to contact you? [Click here.](#)**

**ATTENTION STANDING SEAM MANUFACTURERS**

Already a provider? Login here.

[Forgot password?](#)

**Not already an EnergyPeak provider?**  
Becoming one is simple. [Find out more >>](#)

**ACKNOWLEDGING ENERGYPEAK™ PROVIDERS**

Current EnergyPeak manufacturer/providers include:

**FABRAL**  
METAL WALL AND ROOF SYSTEMS

**ENERGYPEAK™ MAKING HEADLINES**

**December 2, 2008**  
[Rich Maynez, President of EnergyPeak, Discusses BIPV at Greenbuild 2008 Show in Boston](#)

**September 27, 2008**  
[EnergyPeak® to be used in two upcoming projects](#)

**September 12, 2008**  
[EnergyPeak® to Exhibit at METALCOQ International 2008 to Support Providers](#)

# I. Quality, Productivity, & Accomplishments

## I. **Nationwide Network of BIPV Partners (Productivity, Accomplishment)**

- I. **50%** of North American Standing Seam Market
- II. Shares common **BIPV ROI System, 72 hour nationwide turnaround.**

## II. **Leverage CENTRIA's Advanced Architectural Engineering, manufacturing knowledge (Productivity and Quality)**

- I. **100+** years combined via 3 prior companies

## III. **Sunderman Laboratories (Quality)**

- I. **20+** years Experience of Building Product and Accelerated Exposure Conditions testing.

## IV. **Uni-Solar (Quality)**

- I. **20+** years Experience in cutting-edge thin film BIPV integrated flexible PV laminates

## V. **Oak Ridge National Labs (Quality)**

- I. **10-11 year Uni-Solar Triple junction live from field.**
  - I. **PV laminate, power, bond, emissivity**
- II. **Next (2<sup>nd</sup>) Generation BIPV thin-film head-to-head comparison**

## VI. **Vectre (Productivity)**

- I. **Advanced Web-site monitoring, real-time nationwide/international ROI development & maintenance, BIM when needed.**

# EnergyPeak - Nationwide Network of BIPV Roof Providers

## OVER A CENTURY

**1931**  
H.H. Robinson Floor Systems is created.

**1935**  
E.C. Smith Company is established and operates its own architectural coating firm, later to become CENTRIA Coating Services.

**1906**  
H.H. Robinson introduces a concrete to produce composite and later expands its offering of metal wall and roof panels to include reinforced floor composite panels.

**1922**  
H.H. Robinson opens company's first commercial facility in England.

**1958**  
H.H. Robinson introduces a revolutionary slip grip panel to commercial, which revolutionized metal panels to improve floor.

**1995**  
Smith Brothers is awarded ISO 9002 quality certification.

**1996**  
CENTRIA is honored among the engineering expertise, fabrication capability and construction experience of national leaders such as Smith and H.H. Robinson to become the singular leader in external metal architectural systems.

**1982**  
E.C. Smith expands to the Kingdom of Saudi Arabia.

**1988**  
Nashville, Inc. introduces metal of

**1999**  
CENTRIA introduces "Dimension Series" is the first architectural bonded composite wall system to provide variable panel thickness, multiple panel depths and a variety of panel profiles. Architectural Record names it a Product of the Millennium.

**2004**  
CENTRIA International expands to serve China plus South and Southeast Asia.

**2005**  
CENTRIA claims the first exterior wall panel to receive Creative or Creative Mirror Contributions™ and launches an aggressive effort to build an extensive portfolio of sustainable products.

**2006**  
CENTRIA introduces "Innovative" Graphics Series™ a unique segmented wall system that lets our panel give the illusion of many. CENTRIA Coit Coating receives Cooper's Award for Environmental Excellence.

**2007**  
H.H. Robinson Floor Systems introduces Proter™ (Dura Pad™), the most cost-effective way to wire an open office.

**19 OF INNOVATION**

**Beyond**

CENTRIA's dedicated and imaginative engineers will continue to advance the company's leadership in architectural systems, creating services and electrical floor systems by providing new designs, superior performance, sustainability advances and leading-edge technology.




## EnergyPeak Providers

The following manufacturers are EnergyPeak providers and are prepared to process your inquiry. Please contact these manufacturers directly about their unique EnergyPeak product offering.

 <b>AEICOR</b> 450 West Hobbs Road Fort Lauderdale, FL 33309 Ken Schulte 954-974-3338 <a href="http://www.aeicor.com/solar-solutions/index.html">http://www.aeicor.com/solar-solutions/index.html</a>	 <b>ATAS</b> 6612 Snowdrift Road Allentown, PA 18106 John Van Den Elzen 610-393-8445 <a href="http://www.atas.com">http://www.atas.com</a>
 <b>B&amp;B Sheet Metal Works</b> 12087 Key West Salvage Road Bentonville, AR 72712 Keith Pearson 479-466-150 <a href="http://www.brownhouseroofing.com">http://www.brownhouseroofing.com</a>	 <b>FABRAL</b> 3449 Hempland Road Lancaster, PA 17601 Daley Lilley 1-800-477-2741 <a href="http://www.fabral.com">http://www.fabral.com</a> <a href="http://productphoto74-62">http://productphoto74-62</a>
 <b>Premium Panels</b> 2920 Ingalls St. Arvada, CO 80022 Rod Taylor 303-420-8338 <a href="http://www.premiumpanels.com">http://www.premiumpanels.com</a>	 <b>PV Solar Planet</b> 30700 E. Wrentham, Inc. 4836 S. Garland Way Littleton, CO 80123 Tom Cook 303-744-7111 <a href="http://www.pvsolarplanet.com">http://www.pvsolarplanet.com</a>
 <b>Retro Design</b> 366 W 6100 S Murray, UT 84107 Richard Green 801-263-8188 <a href="http://www.retro-design.com/solar-wal-metal-roofing.htm">http://www.retro-design.com/solar-wal-metal-roofing.htm</a>	 <b>Metal Systems, Inc.</b> 3301 Paul Buchman Highway Plant City, FL 33565 Steve Waller 813-752-7088
 <b>Square Deal Roofing</b> PO Box 4, North Side Grand Cayman Cayman Islands B.W.I. Kruse Smith 345-947-9579	 <b>WHIRLWIND SOLAR</b> 8234 Hansen Road Houston, TX 77075 Fred Paardon 310-748-5428 <a href="http://www.whirlwindsteel.com">http://www.whirlwindsteel.com</a>
 <b>All Rounder Systems, LLC</b> 15501 Office 5021 N. Grapevine Bay Christiansburg, VA 00820 Steve Landruk 340-719-8500 <a href="http://www.allroundersystems.com">http://www.allroundersystems.com</a>	 <b>PAC-CLAD</b> 1005 Tonne Road Elk Grove Village, IL 60007 Blake Balkoff 847-228-7150 <a href="http://www.PACCLADMETAL.com/">http://www.PACCLADMETAL.com/</a>
 <b>ASI Building Products</b> <b>Consolidated Metals of FL</b> 4720 East Adams Drive Tampa, FL 33605 Mike Smith 352-483-9370 <a href="http://www.asi.com/cmfroof">http://www.asi.com/cmfroof</a>	 <b>Sheffield Metals International</b> 5467 Evergreen Parkway Sheffield Village, OH 44054 Jason Walts 800-283-3262 <a href="http://www.sheffieldmetals.com">http://www.sheffieldmetals.com</a>
 <b>ENGLERT</b> 1200 Ambroy Avenue Perth Amboy, NJ 08862 Tom Dydziewic 732-826-8614 <a href="http://www.englertinc.com">http://www.englertinc.com</a>	 <b>DMI</b> 48 Klama Drive North Reynoldsburg, OH 43068 David Dodds 800-828-1510 <a href="http://www.dmi-metals.com">http://www.dmi-metals.com</a>
 <b>Merchant &amp; Evans (Zip-Rib)</b> 308 Connecticut Drive Burlington, NJ 08015 Jim Webster 609-387-3033 <a href="http://www.ziprib.com">http://www.ziprib.com</a>	 <b>Construction Metal Products</b> Solar Systems of NC, Inc. 2204 West Front Street Statesville, NC 28677 Mike Roux Mike Horton 704-871-8704 <a href="http://www.conmetalproducts.com">http://www.conmetalproducts.com</a>
 <b>CUSTOM-BILT METALS</b> 13940 Magnolia Ave. Chino, CA 91710 Joe Chiovare 909-664-1500 <a href="http://www.custombiltmetals.com">http://www.custombiltmetals.com</a>	 <b>CENTRIA</b> 1005 Beaver Grade Road Moon Township, PA 15108 Tom Zombani 412-299-8183 <a href="http://www.centria.com">http://www.centria.com</a>

- 100 + Years of CENTRIA
- Innovation



Engineering Services  
Innovated.



140 Elm Road - Pittsburgh, PA 15206A Phone: 412-682-7878 Fax: 412-682-1022 Email: info@sunderman.com

February 3, 2009

## LABORATORY TEST REPORT

### REPORT TO

Mr. John Foreman  
CENTRIA  
1005 Beavergrade Rd  
Moon Township, PA 15108-2944

### SUBJECT

Accelerated Exposure Testing of Uni-Solar Laminate Adhesive  
Humidity and Cyclic Heat, 2000

### SAMPLES

Samples of Uni-Solar Laminate were submitted for evaluation of accelerated weathering characteristics when applied to various Centria coated metal roofing substrates. Substrates selected included PVDF on galvanized steel, PVDF on Galvalume, PVDF on Aluminum, and Unpainted Acrylume. Samples were exposed in Condensing Humidity at 120 °F, and Temperature cycling between 80 °F and 130 °F. Samples of the Uni-Solar Laminate system were laminated to the above substrates, exposed to the test environments and then tested for Lap Shear Adhesion.

### LABORATORY TESTING AND EVALUATION

Laboratory testing was conducted in accordance with standard accepted procedures. The test methods used were:

Heat Cycling ASTM G151-97, Standard Practice for Exposing Nonmetallic Materials Sources

Testing was conducted using a cycle of 2 hours to a temperature of 130 °F and then 2 hours to 80 °F.

Humidity ASTM D2247-97, Standard Practice for Testing Water Resistance of Coatings in 100% Relative Humidity operated at 120°F air temperature.

### APPENDIX A



## OAK RIDGE NATIONAL LABORATORY

Managed by UT-Battelle for the Department of Energy

UT-BATTELLE, LLC

and

Centria Incorporated (USER)

Pursuant to the above-identified User Agreement and subject to the terms and conditions stated therein, UT-Battelle shall provide, furnish, or otherwise make available to duly authorized employees or representatives of User the following facilities, equipment, services, material and/or information for the following purpose:

Facility: **Buildings Technology Center (BTC)**

Purpose: **Performance Analysis of Building-Integrated Photovoltaic Technologies.**

Export Control Notice: Access to the facilities listed above is limited to work for fundamental research. The Principal Investigator on this project is responsible for monitoring the performance achievements of the project and keeping export control requirements in mind. The Principal Investigator is required to notify the applicable Facility Manager in writing, if there is a material change in the scope of work or if an end-point performance/application is identified.

Please complete all applicable fields

<b>Term:</b> One Year	<b>Billing address:</b> Centria Incorporated Attn: Rick Mowrey 1005 Beaver Grade Road Moon Township, PA 15108
<b>Estimated Time of User Interest:</b>	
<b>Cost:</b> \$42,800.00	
<b>Billing period(s) or interval(s):</b> \$28K due upon receipt, balance of \$14K billed in May 09.	<b>Ph:</b> 412-259-8101 <b>Fx:</b> 412-259-8218 <b>email:</b> rmowrey@centria.com
<b>Organization Classification:</b> <input type="checkbox"/> Small Business <input type="checkbox"/> Non-profit Organization/University <input checked="" type="checkbox"/> Large Business <input type="checkbox"/> Foreign Owned <input type="checkbox"/> Federal Agency <input type="checkbox"/> National Laboratory <input type="checkbox"/> Other	<b>Technology Area:</b> <input checked="" type="checkbox"/> Advanced Materials <input type="checkbox"/> Chemical <input type="checkbox"/> Computer <input type="checkbox"/> Environmental <input type="checkbox"/> Diagnostic & Analytical Equipment
<b>ORNL Contact:</b> Dr. Jan Kozny	<input type="checkbox"/> Instrumentation <input checked="" type="checkbox"/> Manufacturing <input type="checkbox"/> Microscopy <input type="checkbox"/> Other

<b>Proposed on behalf of User</b> <b>Signature:</b> <i>RA Mowrey</i> <b>Name (typed):</b> RA. MOWREY <b>Title:</b> DIA MATH <b>Date:</b> 1-26-09	<b>Accepted on behalf of UT-Battelle LLC</b> <b>Signature:</b> <i>W. F. Palmer</i> <b>Name (typed):</b> William F. Palmer <b>Title:</b> User Facilities Program Manager Sponsored Research Program Technology Transfer <b>Date:</b> 01/23/2009
--	--

Engineering Drawing & Detailing Estimation & Quantity Survey 3D Drawing, Animation & Modeling So

### Client Testimonial

"The level of service and attention to detail that Vectre provides is excellent. Its almost as if we have a dedicated employee to work on all our plans. In fact, before discovering the service we were going to hire one to do just that."

James McCarthy  
Marketing Manager  
CB Richard Ellis

### Featured clients



### Standards



Vectre is a global, cost-effective Automation Solutions, Drafting/Estimation & Audit Services leveraging an offshore solution presence. At Vectre, partnership clients. We take both short term achieve the following business:

- Cost-effectively scale your exit
- Optimize existing CAD or engineer
- Reduce fixed operational cost
- Help innovate new products a



HIGH SUN ENGINEERING

[Company Profile](#)

[People](#)

[Services](#)

[Photos](#)

[Projects & Awards](#)

[Eco-Impacts](#)

[Contact Info](#)

[Home](#)

[Solar Workshops](#)



PHOTOVOLTAIC SYSTEM DESIGN  
PHOTOVOLTAIC TECHNOLOGY CONSULTATION  
ENERGY EFFICIENCY CONSULTATION

# Additional Design Acknowledgements

[About PV](#) [Program Info](#) [System Design](#) [Components](#) [Publications](#) [Partnering](#) [Contact Info](#) [Links](#) [Search](#) [Home](#)

## Photovoltaic Systems Research & Development



[Publications](#) ----> [Codes and Standards](#) ----> [John Wiles Code Corner](#)

### Code Corner Columns

(Reprinted with Permission of John Wiles, Author, and Home Power Magazine)

- [Working with Inspectors](#) - 5/06
- [Questions and Answers](#) - 11/05
- [PV Systems and the 2005 National Electric Code](#)- 2/05
- [Flexible Cables and Proper Termination](#) - 12/04
- [PV Array Grounding Continued](#) -10/04
- [PV Array Grounding](#) -8/04


# I. Quality, Productivity, & Accomplishments

- I. **Nationwide ROI (Accomplishment)**
  - I. International (Canada, Mexico, China) soon.
  - II. Accurate PV Systems and Financials Modeling.
- II. **Completed Accelerated Exposure Testings** on numerous metal substrates and coatings **(Accomplishment)**
  - I. Excellent results,
  - II. Wide range of climate conditions,
  - III. Robust Metal Roof LCA + ETFE (PV) material construction **(Quality)**.
- III. **8 Standard Systems Sizes (Accomplishment, Quality)**
  - I. Available in any combination of standard systems
    - I. Complex / Multiple roof(s) planes available.
- IV. **Nationwide Distribution Network (Productivity)**
  - I. Drop ship of BIPV to job-site (Providers)
    - I. Factory Integrated BIPV
  - II. Drop ship Balance of Systems (Wholesalers)
    - I. Easy “Shopping Lists” via Standard Packages
- V. **DOE Total Project Complete (Accomplishment)**
  - I. Budget-tasking

# EnergyPeak ROI + Feasibility

- Site-Survey (Satellite)
  - In-Person (Provider)
- Site-specific PV BIM Design intelligent-combos
- 25-year Cash-Flow analysis including:
  - Tax methods
  - All Incentives
  - Accurate time-series power simulations

Reference Diagram



Total Roof Area	21,460	Sq. Ft
Roof Area facing South / South E / South W	13,108	Sq. Ft
Length of roof (L) <i>see ref. diagram above</i>	56	Ft
Width of Roof (W) <i>see ref. diagram above</i>	232	Ft
Tilt angle of the roof (Φ, <i>see ref. diagram below</i> )	35	degrees relative to horizontal
Azimuth angle between the roof orientation and true South	0	degrees relative to true South

Total Rated Power (kW - DC)	Roof Panel Module (inch)	Total No. of PVL Modules Required	Total Rectangular Roof Area Required(sq. ft.)	
			L (ft.)	W (ft.)
29.376	18	216	40	165
			Roof Area covered by PVL Modules (sq.ft.)	
			6,077	

ENERGY PEAK		16"
Nominal System Output (kW)	No. of PVL-136 Modules	Minimum Required Southern Exposure Roof Area (SQ. FT.)
1.5	12	336
3.0	24	624
5.0	40	1008
10.0	80	1968
15.0	108	2640
30.0	216	5232
60.0	432	10416
120.0	900	21648


NOTE: Minimum Width Re extra space per PVL mod

ENERGY PEAK		18"
Nominal System Output (kW)	No. of PVL-136 Modules	Minimum Required Southern Exposure Roof Area (SQ. FT.)
1.5	12	378
3.0	24	702
5.0	40	1134
10.0	80	2214
15.0	108	2970
30.0	216	5886
60.0	432	11718
120.0	900	24354



**STANDING SEAM BIPV  
RETURN ON INVESTMENT ANALYSIS**

Net Cash Flow over the 25 year life of Solar Array



Project		Results	
ID No:		25 yr. Total Power Output (kWh)	3,352,417
Rated System(s) Power (DC) kW	119.68	25 yr. Cash Flow of Electricity (cost of electricity avoided)	\$885,010
Nominal System(s) Power	120	Internal Rate of Return	9.66%
Project:		Years to Payback	11
Location	Ohio	Annual CO <sub>2</sub> Reduction (Lbs)	221706.50
Date	15-Dec-08		

**•25-year Power Output**


- Climate Specific
- Any combination, number of PV systems in varying geometries

- Feasibility and ROI
- 25-year Net Cash Flow
  - Annualized IRR (Internal Rate of Return)
    - “Opportunity Cost”
  - “At-a-glance” decision making
  - Driven by:
    - Highly accurate time-series power/climate modeling
    - Equipment specific efficiencies
      - PV Array, Inverter, etc.

Annual Output & Annual Cash Flow for 25 years

Year	Annual Output (kWh) 25yrs	Annual Cash flow from returning Electricity to Grid(25yrs)
1	146558.85	\$13,615.32
2	145459.66	\$14,094.26
3	144368.72	\$15,643.50
4	143285.95	\$16,768.36
5	142211.31	\$17,974.01
6	141144.72	\$19,266.34
7	140086.14	\$20,651.59
8	139035.49	\$22,136.43
9	137992.72	\$23,728.04
10	136957.78	\$25,434.09
11	135930.59	\$27,262.80
12	134911.12	\$29,223.00
13	133899.28	\$31,324.13
14	132895.04	\$33,576.34
15	131898.32	\$35,990.47
16	130909.09	\$38,576.16
17	129927.27	\$41,351.98
18	128952.81	\$44,325.17
19	127985.67	\$47,512.15
20	127025.78	\$50,928.27
21	126073.08	\$54,590.01
22	125127.53	\$58,515.03
23	124189.08	\$62,722.27
24	123257.66	\$67,232.00
25	122333.23	\$72,065.88

Annual Power Output of Solar Array





# •Up to the day: Incentives / Financials

- Federal, State, Local / Utility
- Project Specific Notes:

## SUMMARY OF AVAILABLE REBATES

### Instructions:

\*\* Please place "1" on the rebate that is of interest. Multiple rebates can be chosen by placing 1 on top of the

STATE	Ohio			
User Selection	1			
Property_Type	Commercial	0	0	0
Rebate_Name	ODOD - Advanced Energy Program Grants Distributed Energy and Renewable Energy	0	0	0
Value (\$/W)	\$3.50	\$0.00	\$0.00	\$0.00
State tax credit	\$0	\$0	\$0	\$0
2008	\$0.00	\$0.00	\$0.00	\$0.00
2009	\$0.00	\$0.00	\$0.00	\$0.00
2010	\$0.00	\$0.00	\$0.00	\$0.00
2011	\$0.00	\$0.00	\$0.00	\$0.00
2012	\$0.00	\$0.00	\$0.00	\$0.00
2013	\$0.00	\$0.00	\$0.00	\$0.00
2014	\$0.00	\$0.00	\$0.00	\$0.00
2015	\$0.00	\$0.00	\$0.00	\$0.00
2016	\$0.00	\$0.00	\$0.00	\$0.00
2017	\$0.00	\$0.00	\$0.00	\$0.00
2018	\$0.00	\$0.00	\$0.00	\$0.00
2019	\$0.00	\$0.00	\$0.00	\$0.00
2020	\$0.00	\$0.00	\$0.00	\$0.00
2021	\$0.00	\$0.00	\$0.00	\$0.00
2022	\$0.00	\$0.00	\$0.00	\$0.00
2023	\$0.00	\$0.00	\$0.00	\$0.00
2024	\$0.00	\$0.00	\$0.00	\$0.00
2025	\$0.00	\$0.00	\$0.00	\$0.00
2026	\$0.00	\$0.00	\$0.00	\$0.00
2027	\$0.00	\$0.00	\$0.00	\$0.00
2028	\$0.00	\$0.00	\$0.00	\$0.00
2029	\$0.00	\$0.00	\$0.00	\$0.00
2030	\$0.00	\$0.00	\$0.00	\$0.00
2031	\$0.00	\$0.00	\$0.00	\$0.00
2032	\$0.00	\$0.00	\$0.00	\$0.00
Limit on Max Incentive Value(\$)	\$200,000	\$0	\$0	\$0
Minimum System Size (kW)	0	0	0	0
Maximum eligible system size (kW)	0	0	0	0
OTHER COMPLEXITIES	Grant funds will not be dispersed until a project passes final inspection	0	0	0

25 Years PBI Summary

### Project Specific Notes (if any):

1. As this is a "Sample Report" utility rebate program has not been considered, only the State rebate program has been taken in to consideration. The Break even year would decrease further on consideration of Utility Rebate Programs.
2. The given project (Provider/Qualified facility) will have to enter into a contract with Georgia Power to be eligible for the rebate program offered by them. GA Power will install single directional metering or bi-directional metering depending on the Provider's method of installation. The provider will bear the incremental metering costs which will be billed monthly (charges for single directional metering - \$2.68, bi-directional metering - \$4.18).
3. In May 2008, Georgia enacted legislation establishing corporate tax credits (35% of the cost of the system, including installation with a max amount of \$500000) for renewable energy equipment. Excess credit may be carried forward for five years from the close of the taxable year in which the installment of the clean energy property occurred.
4. Taxpayer must prove eligibility for credit and credit amount. Taxpayer must maintain adequate records and make system available for inspection.

## •Accurate Environmental Benefits

### ENVIRONMENTAL BENEFITS ANNUALLY

		POLLUTANTS AVOIDED via SOLAR GENERATED ELECTRICITY (Annually)							
		Coal* based Energy		Gas based Energy		Oil based Energy		Pine Trees capturing CO <sub>2</sub>	SUV miles not Driven
		Fossil Fuel Atmospheric Pollutant							
CO <sub>2</sub>	CO <sub>2</sub> , Carbon Dioxide, is a non-toxic gas, however a strong heat-retaining greenhouse gas.	268,193	lbs	171,644	lbs	225,282	lbs	15,836	141,214
NO <sub>x</sub> Gases	Oxides of Nitrogen - Created when nitrogen is burned as part of the combustion process, one of the causes of ozone loss & smog, also associated with acid rain.	777.76	lbs	152.87	lbs	168.96	lbs		
PM <sub>10</sub>	Particulate matter smaller than 10 microns - associated with lung ailments.	26.82	lbs	5.36	lbs	5.36	lbs		
SO <sub>2</sub>	Sulphur Dioxide - Associated with visible pollution (haze) and acid rain.	466.66	lbs	0.80	lbs	136.78	lbs		
VOC	Volatile Organic Compounds - One of the causes of ozone loss & smog, also some of the individual compounds are toxic.	16.09	lbs	13.41	lbs	8.05	lbs		

\*average of eastern and western coal

**Application of Unisolar PVL Laminates to Standing Seam Metal Roof Panels:  
 The EnergyPeak System**

This manual illustrates the correct method for applying Unisolar PVL laminates to standing seam metal roof panels, and should be used in conjunction with the application video entitled "Applying UNI SOLAR PVL Laminates to Metal Roof Panels." It is vitally important to the long-term performance of the system that these instructions be followed in all cases.

This printed manual illustrates the application of laminates in an indoor environment. The laminates may also be applied in an outdoor environment at the jobsite prior to panel erection, as long as the temperature of the panels is between 50 and 100 degrees Fahrenheit at the time of the laminate application.

Prior to application, ensure that the roof panel profile is suitable for lamination. Suitable panels must have a nominal 16" wide flat area between ribs, with no pencil beads or stiffener ribs. Light striations, with an angle of 15 degrees or less relative to horizontal, are usually acceptable.



This panel is only 12 inches wide – obviously not an acceptable profile.




This panel is 16 inches wide, and has a flat surface between ribs. But this panel has shoulder ribs adjacent to each vertical leg, and the width of the flat surface between these shoulder ribs is only 14 inches. Therefore, this profile is also not acceptable for application of the laminate.



This panel is 18 inches wide, and the surface between the vertical legs does not have stiffener beads of any kind. It does have light striations across the full width of the panel, but these are less than 15 degree angles, and are acceptable. This panel profile also has shoulder ribs, but the distance between the shoulder ribs is approximately 16 inches. Therefore, the laminate can be applied between these ribs.



**SRS2-1.5 Profile**




SRS2-1.5  
 Profile

# Modular 1-line, PV-String Layout

- Upon Offer from BID - **Fast Turnaround and Precisely Designed:**
  - Providers / Electricians **“Shopping Lists”** for Wire Schedules & Exact Equipment Schedules
  - **Auto-built & verified System Designs** (AutoCAD-Electrical + Excel).



# 3-line Electrician's Diagrams



Recipient: \_\_\_\_\_ Recipient: \_\_\_\_\_  
 DOE Award #: \_\_\_\_\_ DOE Award #: \_\_\_\_\_

# DOE – BIPV: Total Project Complete

**Significant Accomplishments during this Quarter:**

Provide a BRIEF summary of what was accomplished, and its significance or reason it is important.  
 All tasks were completed in the 4th Quarter of 2008. Total Project is complete.

**Plans for Next Quarter:**

Provide a few sentences or bullets about the planned accomplishments for the next quarter.  
 Beyond Project - Continued commercialization, Next Gen PV Technology Review, DOE PeerReview

Recipient: \_\_\_\_\_ Recipient: \_\_\_\_\_  
 DOE Award #: \_\_\_\_\_ DOE Award #: \_\_\_\_\_

**Significant Accomplishments during this Quarter:**

Provide a BRIEF summary of what was accomplished, and its significance or reason it is important.  
 All tasks were completed in the 4th Quarter of 2008. Total Project is complete.

**Plans for Next Quarter:**

Provide a few sentences or bullets about the planned accomplishments for the next quarter.  
 Beyond Project - Continued commercialization, Next Gen PV Technology Review, DOE PeerReview

Recipient: \_\_\_\_\_ Recipient: \_\_\_\_\_  
 DOE Award #: \_\_\_\_\_ DOE Award #: \_\_\_\_\_

Task #	Item: Task = T Milestone = M Deliverable = D	Task Title or Milestone Description
1	T	System Design
	D	PV 5,10,15,30,60,120 kW
	D	Electrical
	D	Roof Integration
	D	PV 1.5, 3kW
	D	Electrical
	D	Roof Integration
2	T	Electrical Schematics
	D	CAD Drawings 5-120kW
	D	Specs
	D	CAD Drawings 1.5-3kW
	D	Specs
3	T	BIPV Standing Seam Roof
	D	Code Review
	D	UL Review

Task #	Item: Task = T Milestone = M Deliverable = D	Task Title or Milestone/Deliverable Description	(If different from recipient)
4	T	Roof Wire Management	
	D	Consultant Concept	Vendor
	D	Design	
	D	Prototype Fab	
	D	Final Fab & Assembly	
	D	Grommet Supply	
5	T	Testing Performance	
	D	Bond Tests	Vendor
	D	Accelerated Exposure	
	D	Structural	
6	T	Commercialization	
	D	Advertising & Articles	Vendor
	D	PR	Vendor
	D	Presentations	

**Significant Accomplishments during this Quarter:**

Provide a BRIEF summary of what was accomplished, and its significance or reason it is important.  
 All tasks were completed in the 4th Quarter of 2008. Total Project is complete.

**Plans for Next Quarter:**

Provide a few sentences or bullets about the planned accomplishments for the next quarter. Note any changes expected in the schedule for the next quarter.  
 Beyond Project - Continued commercialization, Next Gen PV Technology Review, DOE PeerReview

**Major Task Schedule**

Task #	Item: Task = T Milestone = M Deliverable = D	Task Title or Milestone/Deliverable Description	Performer (if different from recipient)	Task Completion Date			
				Original Planned	Revised Planned	Actual	% Complete
7	T	Standards		8/1/2008		12/31/2008	100%
	D	Marketing Branding	Vendor				
	D	Selling	Vendor				
	D	Estimating					
	D	Engineering					
	D	Manufacturing					
	D	Tech Data					
	D	Warranty	Vendor				
8	T	Project Management		12/31/2008		12/31/2008	100%
	D	Weekly Meeting - Tasks					
	D	Budget Review					
	D	PV Supply Negotiation					

**Status of Funding**

I. \$590,400 first annual investment

I. 1/2 DOE

II. 1/2 CENTRIA

	D	NEEC Review					
	D	Supplier Review					